

The Los Angeles **Convention Center Expansion Project**



September 2025

CONTEXT

CONTEXT

January 2025	CAO/CLA expressed concern since the Project Agreement had fallen behind schedule due to the complexity of the Project and the City's attention to the wildfire response and recovery efforts.		
February 2025	Council instructed the CAO and CLA to evaluate and present options on how best to proceed with the Project under the current partnership with APCLA, and expressed a desire to hear more options outside of this arrangement and options beyond the 2028 Games.		
April 2025	Council instructed staff to negotiate with APCLA to extend the Early Works Agreement (EWA) and pursue a Phased Delivery that pauses construction for the 2028 Games.		
June 2025	CAO report provided an update on: - Value Engineering - Increase Revenues - Reduced Operational Costs		
Today	Seeking direction on whether to pursue the LACC Expansion OR terminate the project		



BACKGROUND

Contiguous
Exhibit Hall Space

+190,000 sq. ft.

Meeting Room
Space

+39,000 sq. ft.



Multi-purpose
Space


+95,000 sq. ft.

Scope of Expansion & Modernization

*Modernization of South & West Halls
Added Signage to the LACC Campus*



Area in gray is NOT available to
The Convention Center during
construction.



Economic Value

New Jobs

13,300

Total New Jobs
During Expansion

More

Visitors

+500,000

LACC Attendee Days
across 10 Yrs.

Additional General Fund Tax Revenue

\$652M

Over 30 years

2,153

Annual New Jobs
After Expansion

+\$150M

Visitor Spending
Each Year



OPTIONS

1

Proceed with the phased delivery with APCLA

- Approve total Project Costs of up to **\$2.72 billion**
- Accept the Committed Proposals from APCLA as revised by the submission on August 28, 2025
- General Fund debt service payments begin in 2028-29

2

Terminate the project

- Terminate the EWA with APCLA and all other advisory contracts

PROJECT COST

As proposed on August 28, 2025

Total Cost

Price estimate as of August 28, 2025



PRE-CONSTRUCTION COST

CONSTRUCTION COST

CITY-RETAINED
COSTS

\$2.72 Billion



Pre-construction Costs



\$82M

Initial Early Works Agreement: \$54M
Costs for EWA Extension: \$28M



Construction Costs

Price estimate as of August 28, 2025



\$2.04 B

Key Changes compared to previous \$1.7B estimate:

\$205M in Owner Allowances *(primarily as a result of higher than anticipated DWP and Kitchen Costs)*

\$(106)M in Value Engineering savings *(primarily due to the removal of Gil Lindsay Plaza, \$53M)*

\$105M in Subcontractor Cost Increases *(representing scope clarifications with several trades, unforeseen scope impacts, and other pricing changes)*

↑\$341M

since March 2025 report



City-retained Costs



Key Changes compared to previous \$421M estimate:

\$131M in Contingencies, Claims, Scope Change, Utilities and Transferred Scope from VE Exercise to address tariff impacts, schedule acceleration, and other project risks

\$12M in Project and Construction Management and Legal Fees

↑\$145M

since March 2025 report



Cost Financing

Project Cost
\$2.72B



Cost Financing

$$\left[\begin{array}{c} \text{Project Cost} \\ \$2.72\text{B} \end{array} \right] + \left[\begin{array}{c} \text{Capitalized Interest} \\ \$449\text{M} \end{array} \right]$$



Cost Financing

$$\left[\begin{array}{c} \text{Project Cost} \\ \$2.72\text{B} \end{array} \right] + \left[\begin{array}{c} \text{Capitalized Interest} \\ \$449\text{M} \end{array} \right] + \left[\begin{array}{c} \text{Issuance Cost} \\ \$9\text{M} \end{array} \right]$$



Cost Financing

$$\left[\begin{array}{c} \text{Project Cost} \\ \$2.72\text{B} \end{array} \right] + \left[\begin{array}{c} \text{Capitalized Interest} \\ \$449\text{M} \end{array} \right] + \left[\begin{array}{c} \text{Issuance Cost} \\ \$9\text{M} \end{array} \right]$$

Total Amount to be Financed

\$3.2 Billion



Debt Service Assumptions

Assumed Interest Rate*

4.84%

Average Annual Net Debt Service

\$182 M

Starting payments in
FY 2028-29 through
FY 2055-56

* Actual interest rates may differ as rates are dependent on market conditions at the time of issuance. We cannot fully predict what interest rates will be in the future.



Operating Costs

Average Annual Operating Cost^{*}

INCURRED BY THE PRIVATE OPERATOR TO OPERATE THE LACC AND CTD STAFF

^{*} In nominal dollars



\$60 Million

REVENUE PROJECTIONS

Direct Revenue

Average Annual Revenue
in nominal dollars

Events	\$52M
Parking	\$24M
Signage - Downside Case	\$27M
Other <i>Includes revenues from cell towers, and advertising and sponsorships</i>	\$6M
Average Annual Revenue	\$110M*



* totals may not sum due to rounding

Indirect Revenues

Total Additional Tax Collected <i>As a result of the Expansion</i>	\$652M
Avg. Annual Additional Tax Collected	\$22M



*Average Annual General Fund Impact**

\$131 — \$242M = (\$111M)

Revenue

Direct: \$110M
Indirect: \$22M

Costs


Debt Service: \$182M
Operating Costs: \$60M

**Net GF
Impact**




* totals may not sum due to rounding

Estimated Net General Fund Impact by Fiscal Year



RISKS

Risks and Challenges



DWP Workstream Risks

KEY P.A. DATES	REQUIRED POWER DATES	FEASIBILITY
Olympic Readiness March 2028	Interim Power (0.5 MW) January 2027	
Substantial Completion February 2029	Testing Power (3 MW) September 2027	?
Final Completion May 2029	Final Power (15 MW) January 2029	?

On Sept. 7, **APCLA** stated that their building of the underground conduit system is **not viable** under the current conditions.

DWP recently advised that they can meet the timeline for the Olympics but have not confirmed that they can meet the timeline for Substantial or Final Completion.



Signage Revenue Risks



Current assumptions
only allow for **by right**
signage

→ reducing average
annual revenue by
\$34 million
(\$1 Billion over 30
years)

Signage Revenue Risks | State Legislative Update

AB 770

- Introduced in February 2025
- The goal was to not require that the LACC digital signs receive Caltrans certification that the signs are compliant with California's Federal State Agreement of 1968 and other Federal laws
- Signage would be remedied if federal action was taken against the state

The latest AB 770 Amendment (Sept 4, 2025) removed the City's preferred language and maintained that:

(1) Before the advertising display authorized pursuant to subdivision [Caltrans] shall determine that the display will not cause a reduction in federal aid funds or otherwise be **inconsistent with any federal law, regulation, or agreement between the state and a federal agency or department.**

(2) If [Caltrans] is unable to make the determination required ... the department shall request the Federal Highway Administration (FHWA) of the United States Department of Transportation to make the determination. Upon receipt of a determination by the FHWA that makes the finding described in paragraph (1), the advertising display may be placed.

(Emphasis added)



NEXT STEPS

Next Steps

1

Proceed with the phased delivery with APCLA

- Approve total Project Costs of up to **\$2.72 billion**
- Accept the Committed Proposals from APCLA as revised by the submission on August 28, 2025
- General Fund debt service payments begin in 2028-29

2

Terminate the project

- Terminate the EWA with APCLA and all other advisory contracts



