


TRANSMITTAL

TO The City Council	DATE 07-31-25	COUNCIL FILE NO. 17-0090
FROM The Proposition HHH Administrative Oversight Committee	COUNCIL DISTRICT All	

At its meeting of July 3, 2025, the Proposition HHH (Prop HHH) Administrative Oversight Committee (AOC) considered the attached report from the City Administrative Officer and the Los Angeles Housing Department relative to the Prop HHH Quarterly Report for the third quarter of Fiscal Year 2024-25 (January 1, 2025 – March 31, 2025). The report was amended at the Prop HHH AOC meeting to reflect the correct Prop HHH total expenditure of \$965,308,766. The amended report is hereby transmitted to the City Council for consideration.

RECOMMENDATION

That the City Council note and file this report inasmuch as it is provided for informational purposes only.


for Matthew W. Szabo
City Administrative Officer

Chair, Proposition HHH Administrative Oversight Committee

MWS:YC:VES:MC:02260013

CITY OF LOS ANGELES
INTER-DEPARTMENTAL CORRESPONDENCE

ITEM #7

Date: June 20, 2025

To: Proposition HHH Citizens Oversight Committee

From: Office of the City Administrative Officer
Los Angeles Housing Department

Subject: **PROPOSITION HHH QUARTERLY REPORT – THIRD QUARTER OF FISCAL YEAR 2024-25 (JANUARY 1, 2025 – MARCH 31, 2025)**

RECOMMENDATION

That the Proposition HHH Citizens Oversight Committee review and forward the Quarterly Report for the third quarter of Fiscal Year (FY) 2024-25, from January 1, 2025 through March 31, 2025, to the Proposition HHH Administrative Oversight Committee for review.

SUMMARY

This quarterly report provides Proposition (Prop) HHH expenditures for the Project Expenditure Plans (PEPs) for FY 2017-18, 2018-19, 2019-20, and 2020-21 through the third quarter of FY 2024-25, from January 1, 2025 through March 31, 2025.

Since the Prop HHH Program inception, there have been five (5) bond issuances totaling \$1,113,985,000 and funding commitments for 132 permanent supportive housing (PSH) and affordable housing projects with 8,684 units and 24 facilities. As of March 31, 2025, a total of \$1,033,356,003 had been expended for the PSH Loan and Facilities Programs, including \$7,831,491 in Los Angeles Housing Department (LAHD) and City Attorney staff costs. As of the end of the reporting period, the remaining bond authority of the \$1.2 billion Prop HHH bond authorization is \$86,015,000.

This report describes items of note for Prop HHH projects approved in the four Prop HHH PEPs. Attachment A of this report provides the following information for each Prop HHH project:

- Project Information:
 - Project name, developer, address, council district, and population served;
 - Total number of units, number of PSH units, units for chronically homeless, affordable units, manager units, and non-HHH funded units (PSH Loan Program projects only); and,
 - Project type (Facilities Program projects only).
- Prop HHH Project Award Amount;

- Total Development Cost, including original and actual costs;
- Loan Agreement Execution Date (PSH Loan Program projects only) and Contract Execution Date (Facilities Program projects only);
- Commitment Date (PSH Loan Program projects only);
- Cost Per Unit (PSH Loan Program projects only);
- Construction Start Date, including original and actual dates;
- Construction Completion Date, including original and actual dates;
- Permanent Loan Conversion Date (PSH Loan Program projects only);
- Prop HHH Quarterly Expenditures and Fiscal Year Totals; and,
- Notes (e.g., outlining delays, concerns).

PROPOSITION HHH STATUS REPORT – ITEMS OF NOTE

PROPOSITION HHH PERMANENT SUPPORTIVE HOUSING LOAN PROGRAM

Of the \$1,108,276,043 allocated to the PSH Loan Program, \$966,277,614 has been expended through the end of the reporting period, March 31, 2025. Of the total amount expended, \$17,293,437 was expended in the third quarter of FY 2024-25.

The Table 1 below outlines expenditures for projects that are 100 percent complete and operational. Ninety projects with 5,597 units are 100 percent complete and operational, 26 of which are pending conversion of construction loans to permanent loans.

Table 1: Expenditures for Projects 100 Percent Complete and Operational

PEP	Total Commitment	Total Allocation	Total Expended to Date	Expenditures in Quarter 3	Total # of Projects	Total # of Units
2017-18	\$61,157,162	\$61,157,162	\$68,690,293	\$0	8	515
2018-19	\$226,905,513	\$226,905,513	\$219,854,005	\$4,521,284	23	1,377
2019-20	\$219,544,000	\$219,544,000	\$214,163,374	\$772,631	23	1,496
2020-21	\$246,159,758	\$246,292,632	\$234,657,564	\$1,296,134	36	2,209
Total	\$753,766,433	\$753,899,307	\$737,365,236	\$6,590,049	90	5,597

The Table 2 below provides the expenditure activity for 42 incomplete projects with 3,087 units. The table also includes projects that have yet to begin construction and projects that were recently added to a PEP. Twenty-two projects are over 50 percent complete and 20 are under 50 percent complete.

Table 2: Expenditures for Incomplete Projects

PEP	Total Commitment	Total Allocation	Total Expended to Date	Expenditures in Quarter 3	Projects Over 50% Complete	Projects Under 50% Complete	Total # of Projects	Total # of Units
2017-18	\$12,000,000	\$12,000,000	\$7,187,000	\$ 0	1	0	1	100
2018-19	\$0	\$0	\$0	\$0	0	0	0	0
2019-20	\$54,480,000	\$54,480,000	\$47,915,603	\$0	6	0	6	345
2020-21	\$288,029,610	\$224,445,091	\$173,809,776	\$10,703,387	15	20	35	2,642
Total	\$354,509,610	\$290,925,091	\$228,912,379	\$10,703,387	22	20	42	3,087

PROPOSITION HHH FACILITIES PROGRAM

A total of \$71,948,108 was allocated to the Prop HHH Facilities Program. As of March 31, 2025, a total of \$67,078,388 has been expended, including \$69,976 for the Prop HHH Fee Study. Of the total amount expended, \$436,879 was expended in the third quarter of FY 2024-25. Attachment A provides the project details.

Of the 24 funded projects, 20 projects are complete and operational, three (3) projects are under construction, and one (1) project, the Veteran Opportunity Center, is anticipated to begin construction in the last quarter of the current fiscal year. The Veteran Opportunity Center is currently obtaining updated bids for the rehabilitation work. These projects, shown in Table 3, include domestic violence shelters, health clinics, bridge housing sites, service centers, and transitional and youth housing shelters.

Table 3: Expenditures for Facilities Program

PEP	Total Commitment and Allocation	Total Expended to Date	Expenditures in Quarter 3	Total # of Projects	Projects 100% Complete and Operational	Incomplete Projects
2017-18	\$11,563,272	\$11,310,300	\$343,256	4	4	0
2018-19	\$42,384,836	\$37,768,088	\$93,623	19	15	4
2020-21	\$18,000,000	\$18,000,000	\$0	1	1	0
Total	\$71,948,108	\$67,078,388	\$436,879	24	20	4

Attachment A – Proposition HHH FY 2024-25 Quarterly Report for Q3 by Project Expenditure Plan (PEP) from January 1, 2025 through March 31, 2025.

[illegible]

[illegible]

[illegible]

[illegible]

Project Expenditure Plan (PEP)				Proposition 550 PEP Projects		Project Name		Project Location		Project Type		Project Status		Project Budget		Project Funding		Project Construction		Project Completion		Project Occupancy		Project Revenue		Project Expenses		Project Net Income		Project Total						
Project ID	Project Name	Project Location	Project Type	Project Status	Project Budget	Project Funding	Project Construction	Project Completion	Project Occupancy	Project Revenue	Project Expenses	Project Net Income	Project Total	Project Construction	Project Completion	Project Occupancy	Project Revenue	Project Expenses	Project Net Income	Project Total	Project Construction	Project Completion	Project Occupancy	Project Revenue	Project Expenses	Project Net Income	Project Total	Project Construction	Project Completion	Project Occupancy	Project Revenue	Project Expenses	Project Net Income	Project Total		
46	2025-21	Hogan at Broadway	4204	1234 W. BROADWAY CA 94027	8	\$	6,700,000	\$	6,700,000	\$	127,240	\$	126,443	N/A	48	48	24	0	1	1	1/1/2019	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021			
47	2025-21	Hogan at Hyde Park	4205	1234 S. HYDE PARK CA 94024	8	\$	9,300,000	\$	9,300,000	\$	168,000	\$	167,643	N/A	80	80	40	0	1	1	1/1/2019	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021		
48	2025-21	Blue Crossing (the Link at) at	4206	12345 W. BLUE CROSSING CA 94024	7	\$	9,800,000	\$	9,800,000	\$	162,000	\$	161,832	N/A	54	54	27	0	1	1	8/1/2019	8/1/2021	8/1/2021	8/1/2021	8/1/2021	8/1/2021	8/1/2021	8/1/2021	8/1/2021	8/1/2021	8/1/2021	8/1/2021	8/1/2021	8/1/2021		
49	2025-21	Bayview 1000	4207	1000 BAYVIEW AVE CA 94024	2	\$	3,485,133	\$	3,485,133	\$	87,300	\$	86,923	N/A	40	40	20	0	1	1	1/1/2019	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	
50	2025-21	Shoreline Oaks Senior	4208	14500 W. SHORELINE CA 94024	4	\$	10,000,254	\$	10,000,254	\$	190,000	\$	189,000	N/A	50	50	25	0	1	1	3/1/2019	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	
51	2025-21	San King Apartments	4209	12345 SAN KING CA 94024	6	\$	5,500,000	\$	5,500,000	\$	212,500	\$	212,500	N/A	24	24	12	0	1	1	5/1/2019	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	
52	2025-21	Verdugo 107	4210	107 VERDUGO AVE CA 94024	11	\$	8,900,000	\$	8,900,000	\$	137,000	\$	136,800	N/A	60	60	30	0	1	1	1/1/2019	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021
53	2025-21	West Terrace (the Silver Star)	4211	1234 WEST TERRACE CA 94024	8	\$	5,750,000	\$	5,750,000	\$	80,000	\$	79,800	N/A	40	40	20	0	1	1	1/1/2019	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021
54	2025-21	Calderon (the 1400's - Central)	4212	1400 CALDERON AVE CA 94024	10	\$	10,112,000	\$	10,112,000	\$	130,000	\$	129,600	N/A	64	64	32	0	1	1	5/1/2019	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	
55	2025-21	Anderson (the 655 Montara Dr.)	4213	655 W. MONTARA DR CA 94024	10	\$	6,900,000	\$	6,900,000	\$	86,400	\$	86,063	N/A	64	64	32	0	1	1	1/1/2019	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021
56	2025-21	W&F at Eden	4214	100 W. EDEN DR CA 94024	10	\$	12,000,000	\$	12,000,000	\$	127,000	\$	126,600	N/A	64	64	32	0	1	1	3/1/2019	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021	3/1/2021
57	2025-21	Le Grandview (the 71st and) at	4215	7100 LE GRANDVIEW AVE CA 94024	10	\$	8,902,200	\$	8,902,200	\$	206,000	\$	205,500	N/A	48	48	24	0	1	1	5/1/2019	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021	5/1/2021
58	2025-21	The Labor House (the 10000 Housing)	4216	10000 LABOR HOUSE AVE CA 94024	1	\$	6,100,000	\$	6,100,000	\$	100,000	\$	99,800	N/A	40	40	20	0	1	1	1/1/2019	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021
59	2025-21	The Wilson (the 4000-4500 Santa Monica)	4217	4000-4500 SANTA MONICA AVE CA 94024	10	\$	5,220,000	\$	5,220,000	\$	80,200	\$	79,900	N/A	64	64	32	0	1	1	1/1/2019	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021	1/1/2021

[illegible]

[illegible]

[illegible]

FF Fund	Proposition HHH FY 2024-25	Proposition HHH FY 2024-25	Proposition HHH FY 2024-25	Proposition HHH FY 2024-25	Proposition HHH FY 2024-25	Proposition HHH FY 2024-25	Proposition HHH FY 2024-25	Proposition HHH FY 2024-25	Notes (Changes From Last Quarterly Report)
\$	-	\$		\$	-	\$	-	\$	9,889,000 Contract Number: C-1318179, Construction is 100% complete.
\$	-	\$		\$	-	\$	-	\$	9,013,731 Contract Number: C-1318088, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	9,300,000 Contract Number: C-1318038, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	9,084,288 Contract Number: C-1318022, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	9,085,143 Contract Number: C-1318025, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	11,980,000 Contract Number: C-1318476, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	9,300,000 Contract Number: C-1318127, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	Contract Number: C-1318198, Construction completion is 100%. Estimated Permanent Land Conservation Easement Ranges From 12/30/2023 to 3/16/2025. Estimated Total Development Cost increased from \$64,244,248 to \$67,348,471.
\$	-	\$		\$	-	\$	-	\$	Contract Number: C-1318177, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	7,881,642 Staff costs are provided on a reimbursement basis for tasks that are necessary to implement the Prop HHH loan program.
\$	-	\$		\$	-	\$	-	\$	Balance of \$10,259 was reprogrammed to various FY 2024-25 Proposition HHH facilities projects for delivery of engineering services and related indirect costs. These items are reflected in the Fiscal Year 2023-24 Facilities RFP line.
\$	-	\$		\$	-	\$	-	\$	95,875,288.44
\$	-	\$		\$	-	\$	-	\$	9,889,000 Contract Number: C-1318023, Construction completion is 100%. Total Development Cost decreased from \$84,126,722 to \$54,875,821.
\$	-	\$		\$	-	\$	-	\$	12,000,000 Contract Number: C-1317607, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	9,300,000 Contract Number: C-1318177, Construction completion is 100%. Total Development Cost increased from \$63,638,488 to \$55,881,281.
\$	-	\$		\$	-	\$	-	\$	12,000,000 Contract Number: C-1317678, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	9,300,000 Contract Number: C-1318121, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	9,346,041 Contract Number: C-1318088, Construction completion is 100%. Estimated Permanent Land Conservation Easement Ranges From 3/30/2023 to 4/30/2025.
\$	-	\$		\$	-	\$	-	\$	12,000,000 Contract Number: C-1318081, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	11,520,000 Contract Number: C-1318028, Construction completion is 100%.
\$	-	\$		\$	-	\$	-	\$	11,880,000 Contract Number: C-1318224, Construction completion is 100%. Estimated Permanent Land Conservation Easement Ranges From 3/30/2023 to 4/30/2025 (noted)

Project Number	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	Notes
1	\$ -	\$ -	\$ 2,310	\$ -	\$ 2,310	\$ -	\$ 11,760,000	\$ -	Contract Number C-118812, Construction completion is 100%.
2	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,000,000	\$ -	Contract Number C-118118, Construction completion is 100%.
3	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,800,000	\$ -	Contract Number C-118770, Construction completion is 100%.
4	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,300,000	\$ -	Contract Number C-118371, Construction completion is 100%.
5	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,272,777	\$ -	Contract Number C-118388, Construction completion is 100%.
6	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,000,000	\$ -	Contract Number C-118409, Construction completion is 100%.
7	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,000,073	\$ -	Contract Number C-118402, Construction completion is 100%.
8	\$ 726,776	\$ -	\$ -	\$ -	\$ -	\$ 726,776	\$ 11,072,000	\$ -	Contract Number C-118716, Construction completion is 100%.
9	\$ 746,561	\$ -	\$ -	\$ -	\$ -	\$ 746,561	\$ 11,000,000	\$ -	Contract Number C-118712, Construction completion is 100%.
10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,443,446	\$ -	Contract Number C-118807, Construction completion is 100%. Estimated Permanent Loan Construction Date changed from 12/08/2025 to 1/16/2025.
11	\$ -	\$ -	\$ 646,074	\$ -	\$ 646,074	\$ -	\$ 8,375,473	\$ -	Contract Number C-119460, Construction completion is 100%. Estimated Permanent Loan Construction Date changed from 10/12/2025 to 4/28/2025 (not used).
12	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,240,000	\$ -	Contract Number C-118810, Construction completion is 100%.
13	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,300,000	\$ -	Contract Number C-118396, Construction completion is 100%.
14	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,000,000	\$ -	Contract Number C-118116, Construction completion is 100%.
15	\$ 1,476,314	\$ -	\$ 4,131,399	\$ -	\$ 1,560,641	\$ -	\$ 210,864,000	\$ -	
16	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,000,000	\$ -	Contract Number C-118111, Construction completion is 100%.

Project	Contract Number	FY2024-25 Q1	FY2024-25 Q2	FY2024-25 Q3	FY2024-25 Q4	FY2024-25 Total	Contract Type	Notes
								(Changes from last Quarterly Report)
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	6,750,000	Contract Number: C-137046, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	6,380,000	Contract Number: C-137047, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	9,000,000	Contract Number: C-137048, Construction completion is 100%.
\$ -	\$ 340,023	\$ -	\$ -	\$ 340,023	\$ -	\$ 680,046	6,495,023	Contract Number: C-138029, Construction completion is 100%.
\$ -	\$ 1,750,004	\$ -	\$ -	\$ 1,750,004	\$ -	\$ 3,500,008	10,095,034	Contract Number: C-138031, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	6,000,000	Contract Number: C-138039, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	6,000,000	Contract Number: C-137038, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	6,700,000	Contract Number: C-138030, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	10,110,000	Contract Number: C-137042, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	6,360,000	Contract Number: C-138033, Construction completion is 100%.
\$ 1,607,792	\$ -	\$ -	\$ -	\$ 1,607,792	\$ -	\$ 3,215,584	12,884,618	Contract Number: C-138038, Construction completion is 100%.
\$ -	\$ -	\$ 2,000,000	\$ -	\$ 2,000,000	\$ -	\$ 4,000,000	6,307,618	Contract Number: C-138027, Construction completion is 80%. Contract Completion Date changed from 02/28/2025 to 1/16/2026.
\$ 600,000	\$ -	\$ -	\$ -	\$ 600,000	\$ -	\$ 1,200,000	6,500,000	Contract Number: C138032, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	5,200,000	Contract Number: C-138040, Construction completion is 100%.

Project Number	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Encumbrance	FY 2024-25 Available	FY 2024-25 Total Available	FY 2024-25 Total Available	FY 2024-25 Total Available	Notes
								(Changes from last Quarterly Report)
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	Contract Number: C-138011, Construction completion is 100%.
\$ 912,000	\$ -	\$ -	\$ -	\$ -	\$ 912,000	\$ -	\$ 912,000	Contract Number: C-138009, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ 200,000	\$ -	\$ 200,000	\$ 2,000,000	\$ -	Contract Number: C-138017, Construction completion is 100%. Estimated Permanent Loan Construction Date changed from 4/1/2025 to 4/1/2026.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,115,340	Contract Number: C-138043, Construction completion is 79%. Estimated Construction Completion Date changed from 7/15/2025 to 4/24/2026.
\$ -	\$ 452,700	\$ -	\$ -	\$ -	\$ 452,700	\$ 10,137,743	\$ -	Contract Number: C-138036, Construction completion is 100%. Estimated Permanent Loan Construction Date changed from 4/1/2025 to 4/24/2026.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,007,000	\$ -	Contract Number: C-138016, Construction completion is 100%. Estimated Permanent Loan Construction Date changed from 12/31/2025 to 4/26/2026.
\$ 1,008,074	\$ -	\$ -	\$ -	\$ -	\$ 1,008,074	\$ -	\$ 6,016,400	Contract Number: C-138038, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,777,323	Contract Number: C-138022, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,012,042	Contract Number: C-138004, Construction completion is 80%. Construction Completion Date changed from 1/14/2025 to 1/1/2026. Estimated Permanent Loan Construction Date changed from 12/31/2025 to 1/1/2026.
\$ 2,368,000	\$ -	\$ -	\$ -	\$ -	\$ 2,368,000	\$ -	\$ 7,360,000	Contract Number: C-138025, Construction completion is 100%.
\$ -	\$ 490,400	\$ -	\$ -	\$ -	\$ 490,400	\$ -	\$ 1,905,000	Contract Number: C-138042, Construction completion is 100%.
\$ 251,244	\$ -	\$ -	\$ -	\$ -	\$ 251,244	\$ -	\$ 6,000,000	Contract Number: C-138024, Construction completion is 100%.
\$ -	\$ 851,554	\$ -	\$ -	\$ -	\$ 851,554	\$ -	\$ 6,151,154	Contract Number: C-138015, Construction completion is 100%.
\$ -	\$ -	\$ 146,000	\$ -	\$ -	\$ 146,000	\$ -	\$ 1,400,000	Contract Number: C-138005, Construction completion is 100%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,307,000	\$ -	Contract Number: C-138004, Construction completion is 80%. Total Development Cost increased from \$24,640,000 to \$24,640,000. Construction Completion Date changed from 12/31/2025 to 10/31/2026.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,464,140	\$ -	Contract Number: C-138002, Construction completion is 94%. Total Development Cost increased from \$27,124,000 to \$27,124,000. Cost Per Unit increased from \$120,000 to \$120,000. Construction Completion Date changed from 12/31/2025 to 10/31/2026.
\$ 800,000	\$ -	\$ -	\$ -	\$ -	\$ 800,000	\$ -	\$ 21,300,000	Contract Number: C-138010, Construction completion is 80%.
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,074,000	Contract Number: C-140008, Construction completion is 80%.

Project Number	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	Notes
Project Number	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	FY 2024-25 Actual	FY 2024-25 Budget	(Changes from last Quarterly Report)
1,728,264	\$	2,479,485	\$	-	\$	-	\$	4,467,750	\$	6,445,742	Contract Number: C-040249, Construction completion is 88%.
385,134	\$	-	\$	-	\$	-	\$	385,134	\$	5,074,708	Construction Completion Date changed from 12/31/2023 to 9/30/2025.
-	\$	-	\$	-	\$	-	\$	-	\$	6,464,286	Contract Number: C-040408, Construction completion is 100%.
-	\$	-	\$	150,134	\$	-	\$	150,134	\$	5,301,235	Contract Number: C-040282, Construction completion is 100%.
2,679,462	\$	998,644	\$	676,740	\$	-	\$	4,298,034	\$	7,847,637	Contract Number: C-040309, Construction completion is 88%.
-	\$	-	\$	-	\$	-	\$	-	\$	2,879,139	Contract Number: C-040416, Construction completion is 74%.
2,112,268	\$	5,262,705	\$	1,587,270	\$	-	\$	5,855,881	\$	5,863,243	Contract Number: C-040462, Construction completion is 89%.
-	\$	-	\$	-	\$	-	\$	-	\$	464,779	Construction Completion Date changed from 12/31/2023 to 12/31/2025.
-	\$	-	\$	-	\$	-	\$	-	\$	818,637	Contract Number: C-040470, Construction completion is 97%.
-	\$	-	\$	-	\$	-	\$	-	\$	11,467,389	Contract Number: C-040476, Construction completion is 84%.
-	\$	-	\$	-	\$	-	\$	-	\$	11,583,789	Contract Number: C-040522, Construction completion is 40%.
-	\$	-	\$	-	\$	-	\$	-	\$	4,832,811	Contract Number: C-040618, Construction completion is 0%.
-	\$	-	\$	-	\$	-	\$	-	\$	5,489,362	Contract Number: C-040690, Construction completion is 0%.
-	\$	-	\$	-	\$	-	\$	-	\$	16,122,436	Contract Number: C-040691, Construction completion is 0%.
-	\$	-	\$	-	\$	-	\$	-	\$	7,588,638	Contract Number: C-040614, Construction completion is 62%.
-	\$	-	\$	-	\$	-	\$	-	\$	26,122,139	Contract Number: C-040616, Construction completion is 40%.

[illegible]

*Project sponsors for the Corner of Hope (\$435,800) and Homeless Vets at the Marion (\$220,765) projects withdrew from Prop 1844 Facilities Program, and \$133,259 was reprogrammed from City Staff Costs for a total of \$789,834 available for reprogramming. \$145,000 was reallocated to the CDB Navigation Center listed above and the remainder was allocated to Fiscal Year 2018-19 Prop 1844 projects as shown above.