

Community Plan Program Status

#1

Completed Plans	CD	CPC Case	Current Milestone	Current Milestone Projected Completion, by Quarter
Sylmar	7	CPC-2006-5569-CPU	Adopted by City Council on June 24, 2015	N/A
Granada Hills-Knollwood	12	CPC-2006-5568-CPU	Adopted by City Council on November 5, 2015	N/A

CPC Approved Plans	CD	CPC Case	Current Milestone	Current Milestone Projected Completion, by Quarter
West Adams-Baldwin Hills-Leimert	5,8,10	CPC-2006-5567-CPU	CPC recommended approval in April 2013. Currently preparing the Final EIR; the FEIR has required substantial coordination with the Office of the City Attorney to ensure that the Plan's EIR addresses recent CEQA issues and case law. Going back to CPC on February 11, 2016.	Fourth Quarter FY 15/16
San Pedro	15	CPC-2009-1557-CPU	CPC recommended approval in March 2013. A FEIR is being prepared.	Second Quarter FY 16/17

Plans in CEQA Phase	CD	CPC Case	Current Milestone	Current Milestone Projected Completion, by Quarter
Southeast Los Angeles	8,9,14,15	CPC-2008-1553-CPU	Drafts of the SELA New Community Plan text, CPIO ordinance, and SELA Design Guidelines have been completed and are available on the SELA website. A combined South LA/Southeast LA Draft EIR is anticipated during the current fiscal year. An open house and public hearing will follow the release of the DEIR.	Fourth Quarter FY 15/16
South Los Angeles	1,8,9,10,15	CPC-2008-1552-CPU	Drafts of the South LA New Community Plan text, CPIO ordinance, and South LA Design Guidelines have been completed and are available on the South LA website. Current tasks include finalizing proposed change areas and ordinance maps. Next steps include finalizing the South LA TIMP and preparing the combined South LA/Southeast LA Draft EIR.	First Quarter FY 16/17

Date: 2-9-16
 Submitted in PLUM Committee
 Council File No: 15-1013
 Item No. 1
 Deputy: Communication from Planning

Community Plan Program Status

Plans Under Development	CD	CPC Case	Current Milestone	Current Milestone Projected Completion, by Quarter
Hollywood	4,5,13	CPC-2005-6082-CPU	<p>Complete the revised environmental analysis in accordance with recent court ruling. Prepare for the re-adoption of the updated plan and corresponding implementing ordinances.</p>	Fourth Quarter, FY 16/17
Boyle Heights	14	None	<p>An administrative draft of the Community Plan text is underway. In collaboration with Code Studies staff, the BHNCP team created draft zones for commercial corridors and industrial districts. Those zones are being developed. Consultant services were retained to revise the City's Community Plan EIR strategy. The initial strategy has been identified, and new consultant services will be retained to begin preparation of the administrative draft EIR.</p>	Fourth Quarter FY 16/17
Central City and Central City North	1,9,14	None	<p>Based on community input and staff research conducted to-date, plan concepts and draft policies are currently under development for the Central City and Central City North Community Plans. Additional public outreach meetings are anticipated for FY 15-16 Q2 and Q3 to continue the public participation process. In collaboration with Code Studies staff, the Downtown NCP team is creating draft zones for the new Downtown Zoning Code, which will be used to implement the new Central City and Central City North Community Plans. These zones should be fully drafted during the current quarter. Consultant services were retained to revise the City's Community Plan EIR strategy. The initial strategy has been identified, and consultant services have been retained to begin preparation of the administrative draft EIR.</p>	Fourth Quarter FY 16/17